

Herricks Union Free School District

2016 Capital Improvements Bond Update

July 20, 2017



Timeline to Date

December 6, 2016	Successful Bond Referendum Vote
December, 2016	BBS conducts field survey of existing interior doors and hardware with District Facilities Director, and prepares construction documents for Phase I Capital Improvements. Synthetic turf field drawings are prepared and added to Phase I Capital Improvements package
January, 2017	Executed paperwork mailed to SED; Phase I logged in February 23, 2017
February 21, 2017	BBS Update to Board of Education
March 23, 2017	BBS Update to Board of Education
May 25, 2017	BBS received a “Level 1” review for Phase I on April 4, 2017. Reviewed on May 8, 2017 Pre-Bid Addendum to SED sent; SED requires update on NYSOPHP for Shelter Rock Academy, which is on Historic Register. SHPO approval obtained on July 18, 2017; information forwarded to SED on July 18, 2017; currently awaiting final SED approval for late Summer, 2017 bidding as planned.
July 31, 2017	Target Date for release to bid on Phase I Capital Improvements.
June 9, 2017	Phase II SED paperwork submitted and project submission made June 12. We are “in the queue” for review.

Phase II projects included in June, 2017 submission

- **High School Cafeteria & Kitchen Renovations**
- **New 1,600-seat Bleachers and New Press Box at High School**
- **New Comfort Station Building at High School**
- **New Sports Storage Building at High School**
- **New Running Track Lighting at High School**

Phase II projects included in Fall, 2017 submission

- Existing Concession Stand Rehabilitation at High School
- Selective Electrical Upgrades (service replacement) at High School
- Localized Ventilation Improvements – all schools
- Localized site drainage, asphalt & sidewalk improvements - all schools

Cafeteria Update since March, 2017

- 3/7/17 Initial questionnaire distributed to District representatives.
- 3/7-3/13/17 District publishes an on-line questionnaire for input from High School staff and students regarding cafeteria renovations.
- 3/7/17 BBS Kitchen Consultant field-visits and discusses existing kitchen parameters with District Food Services Director.
- 3/9/17 Initial “Open Forum” with District staff, students and members of the facilities committee to discuss results of District questionnaire and general likes and dislikes of current Cafeteria environment.
- 3/17/17 Follow-up meeting with District staff & students to review new floor plan concept.
- 3/23/17 BBS Update presentation to BOE.
- 4/20/17 Kitchen walkthrough with kitchen consultant, BBS and District / BOE representatives. Issues discussed and clarified; final kitchen plan presented & used for walkthrough.
- 5/8/17 Kitchen equipment modifications distributed at OACM meeting. Construction documents commence.
- 6/9/17 Phase II submission, including cafeteria & kitchen renovations, made to SED.

Moving Forward - Phase II Submission

6/9/17

BBS electronically filed Phase II projects as listed above to SED.

Projects logged into SED queue and are in system.

Based on data available from SED website on 7/28/17, "average time for final architectural review will be about 21-23 weeks." This is down from 32-34 weeks in posted in May. MPE review is still at 32-34 weeks of review time.

(Note: This timeline is always subject to change, based on actual review time .)

End of January, 2018

Anticipated SED Review

As soon as permit is acquired, District can coordinate pre-purchase of kitchen equipment and have it in storage, ready for June, 2018 delivery to project site.

Cafeteria Renovation - Update

The original artist's rendering for the Cafeteria renovation has been modified to display the new lighting and ceiling layouts within the SED submission set, as well as other components of the room fit-out:

Folding wall entry area, allowing for opening up the adjoining corridor space leading to courtyard

Multi-layered ceiling with concentric circles and pendant task lighting throughout; utilizing school colors (Royal Blue and White) within the ceiling planes

Bistro-style tables and seating, stack chairs and tables

Industrial inspired finishes incorporating neutral tones with pops of school colors.













Herricks Union Free School District

Thank you

