

# **Herricks Public Schools**

June 2018 Bond Update Report / Phase 2

The logo consists of the letters 'PEC' in white, bold, sans-serif font, set against a red square background.

**PEC**

**PARK EAST  
CONSTRUCTION CORP.**



## **Comfort Station & Kitchen/ Cafeteria Remodel**

### ***Work Activities for the Month of June 2018 Stalco Construction***

#### Comfort Station

- Completed the installation of temporary fencing around construction area.
- Removal of existing asphalt and concrete pad.
- Excavated for footing and foundation walls.
- Completed pouring of the concrete footings.

#### Cafeteria/ Kitchen

- All abatement and asbestos removal completed.
- All Kitchen equipment and disconnects completed (plumbing/ electric).
- Began electrical disconnects in both Cafeterias A and B.
- Began all plumbing disconnects in Cafeteria A and B.
- Demolition is underway in both Cafeterias A and B.



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Installation of Temporary Construction Fencing.



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Removal of Asphalt/ Concrete Slab.



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Excavation for Comfort Station Footings.



# Herricks Public Schools

Phase 1

Herricks High School

April/ May 2018 Progress Report



Poured Concrete Footing for Comfort Station & Support Piers



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Abatement Work



# Herricks Public Schools

Phase 1

Herricks High School

April/ May 2018 Progress Report



Mechanical Demolition in Cellar



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Mechanical Demolition in Cellar



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Kitchen Equipment Disconnects



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Cafeteria Demolition Underway.



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Cafeteria Demolition Underway Cont.



# Herricks Public Schools

## Phase 2

### Herricks High School

#### June 2018 Progress Report



Cafeteria Demolition Underway Cont.



# Herricks Public Schools

Phase 2

Herricks High School

June 2018 Progress Report

## ***Projected Work Activities for the Month of July 2018*** ***Comfort Station – Kitchen/ Cafeteria Renovations***

### **Comfort Station –**

- Completion of foundation work.
- Slabs
- Beginning of block work.

### **Kitchen Cafeteria Renovations -**

- Completion of demolition
- Interior wall layout
- Infills of existing floor/ roof openings
- Drywall partition framing
- Start of HVAC, Plumbing, Electrical rough-ins



**PARK EAST  
CONSTRUCTION CORP.**