

# **Herricks Public Schools**

August Bond Update Report / Phase 2



**PARK EAST  
CONSTRUCTION CORP.**



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Comfort Station& Kitchen Remodel

### *Work Activities for the Month of August 2018 Stalco Construction*

#### Comfort Station

- ▶ Completed the installation of concrete slab.
- ▶ Completed the installation of all interior and exterior block.
- ▶ Completed the installation of roof trusses and steel.
- ▶ Completed all interior electrical and plumbing rough-in.
- ▶ Completed new sanitary tie-in.
- ▶ Completed new domestic water tie-in.



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Cafeteria Remodel

### *Work Activities for the Month of August 2018 Stalco Construction*

- ▶ Completed the installation of all interior CMU and sheet rock walls.
- ▶ Completed the installation of wet finishes - (Painting, Plaster, Ceramic Wall Tile).
- ▶ Completed installing all interior flooring finishes.
- ▶ Completed the installation of all store front partitions.
- ▶ Completed the installation of all ceiling grids and decorative systems.
- ▶ Completed the installation of all kitchen equipment.
- ▶ Completed the installation of all walk-in boxes and kitchen accessories.
- ▶ Completed final cleaning and house keeping by general contractor.
- ▶ Passed Kitchen health inspection prior to district turnover.



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Site Work & New Grand Stand

*Work Activities for the Month of August 2018 The Landtek Group.*

### Sitework

- ▶ Completed the demolition of existing grand stand and bleachers.
- ▶ Completed the removal of existing fencing surrounding grand stand.
- ▶ Completed the removal of asphalt beneath the existing grand stand.
- ▶ Completed the excavation for new concrete footings.
- ▶ Completed and poured new concrete footings.
- ▶ Completed the excavation and installation of Musco poles.



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Comfort Station

*Work Activities for the Month of August 2018 Stalco Construction.*



New Electrical Service



New Plumbing Rough-in



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Comfort Station

*Work Activities for the Month of August 2018 Stalco Construction.*



New Roof Truss System





# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Comfort Station

*Work Activities for the Month of August 2018 Stalco Construction.*



New Split Face Block & Exterior Soffit



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## **Kitchen/ Cafeteria Renovation**

***Work Activities for the Month of August 2018 Stalco Construction.***



Cafeteria & Corridor





# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## **Kitchen/ Cafeteria Renovation**

***Work Activities for the Month of August 2018 Stalco Construction.***



Cafeteria & Corridor Cont.



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## **Kitchen/ Cafeteria Renovation**

***Work Activities for the Month of August 2018 Stalco Construction.***



New Kitchen Equipment



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## **Kitchen/ Cafeteria Renovation**

***Work Activities for the Month of August 2018 Stalco Construction.***



New Kitchen Equipment Cont.





# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## **Kitchen/ Cafeteria Renovation**

***Work Activities for the Month of August 2018 Stalco Construction.***



New Kitchen Equipment Cont.



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## **Kitchen/ Cafeteria Renovation**

***Work Activities for the Month of July 2018 Stalco Construction.***



New Cafeteria Serving Stations





# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Sitework/ Grand Stand

*Work Activities for the Month of August 2018 Stalco Construction.*



Grand Stand Structural Steel



# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Sitework/ Grand Stand

*Work Activities for the Month of August 2018 Stalco Construction.*



Grand Stand Structural Steel Cont.





# Herricks Public Schools

Phase 2

Herricks High School

August 2018 Progress Report

## Sitework/ Grand Stand

*Work Activities for the Month of August 2018 Stalco Construction.*



Grand Stand Risers & Press Box



# Herricks Public Schools

## Phase 2

### Herricks High School

#### August 2018 Progress Report

#### *Projected Work Activities for the Month of September 2018*

#### *Comfort Station - Kitchen/ Cafeteria Renovations*

#### *Comfort Station -*

- ▶ Completion of roofing.
- ▶ Completion of all interior electric/ fixtures.
- ▶ Completion of all interior plumbing/ fixtures.
- ▶ Completion of all flooring and paint finishes.
- ▶ Completion of all restroom partitions and accessories.
- ▶ Removal of temporary construction fence.
- ▶ Completion and turn over of new facility to the district.



#### *Projected Work Activities for the Month of September 2018*

#### *Comfort Station - Kitchen/ Cafeteria Renovations*

##### Cafeteria/ Kitchen Cont.

- ▶ Completion of front serving stations.
- ▶ Installation of all new furniture.
- ▶ Completion of all Punch List items.





Herricks Phase 2  
100 Shelter Rock Rd, New Hyde Park, NY 11040  
New York.

The line graph displays the number of hours spent by participants on various tasks over time. The Y-axis represents the Number of Hours (0 to 100), and the X-axis shows dates from 08/08/18 to 09/04/18. Multiple colored lines represent different tasks, showing varying levels of activity and duration.



**PARK EAST  
CONSTRUCTION CORP.**