

# Herricks Public School

December Bond Update Report / Phase 2



**PARK EAST CONSTRUCTION**

**Prepared by Brian Costello**



#### Work Completed in the Month of December

##### Stalco - Comfort Station

- ▶ Punchlist completed and reviewed by BBS

##### Landtek - Grandstand and Site-work

- ▶ Decorative fencing completely installed
- ▶ Punchlist walk-through completed by BBS

##### High School Cafeteria

- ▶ Oak sill installed on semi-round wall
- ▶ Pendant lights removed and reinstalled in metal ceiling tiles
- ▶ JVR punchlist completed and ready for BBS review
- ▶ Best Climate punchlist completed and reviewed by BBS
- ▶ WHM punchlist completed and reviewed by BBS

##### Benchmark - Windows and Doors

- ▶ Installed windows and doors at elevation W5 - 90%
- ▶ Installed relocated W11 windows at W13 and doors at W8 - 90%
- ▶ Installed re-ordered windows at W10 - 100%



## Work to be Completed During the Month of January

### Grandstand/Site-work

- ▶ Punchlist to be completed by Landtek

### Cafeteria

- ▶ Nana-wall to be installed
- ▶ Stalco punchlist to be completed
- ▶ Bar Boy punchlist to be completed

### Windows and Doors

- ▶ Elevation W3 to be demo'd and rebuilt
- ▶ All remaining capping on previously built elevations to be installed
- ▶ All door hardware to be installed



# Herricks Public Schools

Phase 2

Herricks High School

## Sitework/ Grand Stand

Landtek



Construction Progress Report December 2018

**Decorative fencing installed. Shotput slab repaired.**



# Herricks Public Schools

Phase 2  
Herricks High School

## Cafeteria Reconstruction Stalco



Construction Progress Report December 2018

Oak sill installed on semi-round wall





## **Cafeteria Reconstruction**

Herricks Public Schools

Phase 2

Herricks High School



Pendant lights reinstalled in metal ceiling tiles

Construction Progress Report December 2018



# Herricks Public Schools

Phase 2

Herricks High School

## Window and Door Replacement Benchmark



Construction Progress Report December 2018

Elevation W5 90% installed



# Herricks Public Schools

Phase 2

Herricks High School

December 2018 Progress Report

## Window and Door Replacement Benchmark



Windows from W11 installed at  
W13





# Herricks Public Schools

Phase 2

Herricks High School

December 2018 Progress Report

## Window and Door Replacement Benchmark



Doors from W11 installed at W9.  
No window work.




Re-ordered windows  
installed at W10.

# December Manpower Report

## Herricks Phase 2 Work

### MANPOWER GRAPH




**PARK EAST  
CONSTRUCTION CORP.**

# December Manpower Report

## Window and Door Replacement

### ▼ MANPOWER GRAPH



**PARK EAST  
CONSTRUCTION CORP.**